

BRUHAT BENGALURU MAHANAGARA PALIKE

Clients Name

Project Name

Consultants

Project Manager /Team Leader

Project Start Date

Project End Date

Project Length in Months

: Executive Engineer Yelahanka Division

: Improvements to roads, drains and other development works at Yelahanka old town, Maruthinagara, sapthagiri layout Gandhinagara Colony, Nehru nagara, Shivanahalli, PDMS APTS Premies and Surrounding areas in Ward No 01 of Yelahanka Division under Amr Nagarothana Grants(PACKAGE NO 01)

: Rudraprasad Consultants

: Karthik Rechan

: 03-09-22

: 03-03-23

: 6 Months

Sl. No	Assignment	Unit	Schedule -B Qty	Qty of Work done	% Of Work done	Start Date	End Date	No. of Working Days	Sep-22	Oct-22	Nov-22	Dec-22	Jan-23	Feb-23	Mar-23
1	Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of	Cum	12.04	12.04	100	03-09-22	01-02-23	151							
2	Earth work excavation by manual means for drains, canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such similar works in all kinds of soils, as per drawing and technical specifications, including setting out, shoring, strutting.	Cum	3645.06	3645.06	100	05-09-22	19-12-22	105							
3	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150	Cum	588.71	588.71	100	20-09-22	25-12-22	96							
4	Providing and laying in position Reinforced cement concrete for all Super structures of building, Road works, Water works, Irrigation works & super structure works of bridges upto 3.50 m height. The granite/ trap/basalt crushed graded coarse aggregates	Cum	9.58	9.58	100	05-09-22	25-02-23	173							
5	Supplying, Fitting and Placing un-coated TMT bar Reinforcement in sub-structure complete as per Drawing and Technical Specifications.	Tonne	63.74	63.74	100	25-09-22	20-12-22	86							
6	Providing and laying flamed finish Granite stone flooring in required design and patterns, in linear as well as curvilinear portions of the building all complete as per the architectural drawings with 18 mm thick stone slab over 20 mm (average) thick	Sqm	28.8	28.8	100	05-09-22	25-02-23	173							
7	Providing and laying flooring and steps machine cut granite slabs 40 mm thick on cement mortar bed 1:6, 25 mm thick, and pointed with cement mortar 1:3 over existing cement concrete bed, including cost of materials, mortar labour, curing complete as per	Sqm	22.62	22.62	100	10-09-22	25-09-22	15							




Signature

Ramasajeev
Asst. Executive Engineer
Yelahanka Sub. Division
(DDMP Ynl Zn)
Yelahanka, Bangalore

BRUHAT BENGALURU MAHANAGARA PALIKE

Clients Name	:	Executive Engineer Yelahanka Division
Project Name	:	Improvements to roads, drains and other development works at Yelahanka old town, Maruthinagara, sapthagiri layout Gandhinagar Colony, Nehru nagara, Shivanahalli, PDMS APTS Premies and Surrounding areas in Ward No 01 of Yelahanka Division and Nagarothana Grants(PACKAGE NO 01)
Consultants	:	Rudraprasad Consultants
Project Manager /Team Leader	:	Karthik Rechan
Project Start Date	:	03-09-22
Project End Date	:	03-03-23
Project Length in Months	:	6 Months

Sl. No	Assignment	Unit	Schedule-B Qty	Qty of Work done	% Of Work done	Start Date	End Date	No. of Working Days	Sep-22	Oct-22	Nov-22	Dec-22	Jan-23	Feb-23
8	Providing Sree Stone masonry with hand stone in foundation & plinth with Cement mortar 1:6 (1 cement : 6 coarse sand)	Cum	231.09	231.09	100	10-09-22	10-10-22	30		100% Complete				
9	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with cement and plasticizers. laid in layers, well compacted as per Rule 4. Flush pointing on White sand stone masonry surface with lime, surkhi and marble dust mortar in the ratio of 1:1:5:1/2 (One lime : 1.5 surkhi (15% dark red and 85% light yellow surkhi) : 1/2 marble dust) (The rate is inclusive of all materials & labours involved except scaffolding).	Cum	17.8	17.80	100	30-09-22	20-12-22	81		100% Complete				
10	Providing and constructing load bearing wall with Solid Concrete blocks of size 400x200x200mm having block density more than 1800kg/m3 and minimum compressive strength of 4.00 N/mm2 conforming to IS 2185 (Part - I) - 2005 and constructed with CM	Sqm	134.86	134.86	0	05-09-22	10-10-22	35		100% Complete				
11	Providing and constructing load bearing wall with Solid Concrete blocks of size 400x100x200mm having block density more than 1800kg/m3 and minimum compressive strength of 4.00 N/mm2 conforming to IS 2185 (Part - I) - 2005 and constructed with CM	Sqm	410.35	410.35	100	30-09-22	20-12-22	81		100% Complete				
12	Providing 12 mm cement plaster finished with a floating coat of neat cement of max. 1:3 (1 cement : 3 fine sand) to brick masonry including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of	Sqm	72.98	72.98	100	05-09-22	25-02-23	173		100% Complete				
13	Providing 18 mm cement plaster in two coats under layer 12 mm thick cement plaster with cement mortar 1:5 (1 cement : 5 coarse sand) and a top layer 6 mm thick cement plaster with cement mortar 1:3 (1 cement : 3 coarse sand) finished rough with sponge to brick masonry including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of	Sqm	655.27	655.27	100	05-09-22	20-01-23	137		100% Complete				

Surge

Surge
 Executive Engineer
 Yelahanka Sub. Division
 (BBMP Yn. Zn)

BRUHAT BENGALURU MAHANAGARA PALIKE

Client's Name	:	Executive Engineer Yelahanka Division
Project Name	:	Improvements to roads, drains and other development works at Yelahanka old town, Maruthinagara, sapthagiri layout Gandhinagar Colony, Nehru nagara, Shivanahalli, PDMS APTS Premies and Surrounding areas in Ward No 01 of Yelahanka Division under Nagarothana Grants(PACKAGE NO 01)
Consultants	:	Rudraprasad Consultants
Project Manager /Team Leader	:	Karthik Rechan
Project Start Date	:	03-09-22
Project End Date	:	03-03-23
Project Length in Months	:	6 Months

Sl. No	Assignment	Unit	Schedule - B Qty	Qty of Work done	% Of Work done	Start Date	End Date	No. of Working Days	Sep-22	Oct-22	Nov-22	Dec-22	Jan-23	Feb-23
15	Providing and applying white cement based putty of average thickness 1 mm, of approve brand and manufacturer, over the plastered wall surface to prepare the surface even and smooth	Sqm	233.08	233.08	100	05-09-22	25-02-23	173						
16	Distemping with oil bound washable distemper of approved brand and manufacture to give an even shade. New work (two coats) over and including water thinnable priming coat with cement primer after thoroughly brooming the surface to remove all	Sqm	362.59	362.59	100	05-09-22	25-02-23	173						
17	Finishing walls with Acrylic Smooth exterior paint of required shade. New work (Two coat applied @ 1.67 lit/10 m ² over and including priming coat of exterior primer applied @ 2.20 kg/10 m ²) with paint of approved quality to give an even shade, after	Sqm	444.46	444.46	100	05-09-22	25-02-23	173						
18	Providing & fixing of 2-track x 2-panel sliding windows made out of multi chambered UPVC (Matching to RAL-9016) sections and with minimum TiO2(Titanium Dioxide) at 6PHR with TPE(Thermo Plastic Elastomer) and lead free, gaskets -grey colour	Sqm	3.75	3.75	100	05-09-22	25-02-23	173						
19	Providing Mathi Nandi wood frames of doors, windows, eicrectory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials,	Cum	0.08	0.08	100	05-09-22	25-02-23	173						
20	Providing and fixing in position fully panelled Mathi Nandi wood shutters for doors with stiles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and stiles 100mm wide as per drawing and panels of 25mm thick including cost of materials,	Sqm	6.94	6.94	100	05-09-22	25-02-23	173						
21	Providing & fixing of louvered ventilator made out of multi chambered UPVC(Matching to RAL-9016) sections and with minimum TiO2(Titanium Dioxide) at 6PHR with TPE(Thermo Plastic Elastomer) and lead free with gaskets -grey colour having isolated drainage and reinforced with Galvanized Iron profile throughout the ventilator frame. The frame having overall size of	Sqm	1.18	1.18	0	05-09-22	25-02-23	173						

seulipia

Ramesh
Asst. Executive Engineer
Yelahanka Sub. Division
(GDMP Ynk. Zn)
Bangalore

BRUHAT BENGALURU MAHANAGARA PALIKE

Clients Name	:	Executive Engineer Yelahanka Division
Project Name	:	Improvements to roads, drains and other development works at Yelahanka old town, Maruthinagara, sapthagiri layout Gandhinagar Colony, Nehru nagara, Shivanahalli, PDMS APTS Premies and Surrounding areas in Ward No 01 of Yelahanka Division under Nagarothana Grants(PACKAGE NO 01)
Consultants	:	Rudraprasad Consultants
Project Manager /Team Leader	:	Karthik Rechan
Project Start Date	:	03-09-22
Project End Date	:	03-03-23
Project Length in Months	:	6 Months

Sl No	Assignment	Unit	Schedule-B Qty	Qty of Work done	% Of Work done	Start Date	End Date	No. of Working Days	Sep-22	Oct-22	Nov-22	Dec-22	Jan-23	Feb-23	
22	Providing skirting, dadoing, rises of steps with colour glazed tiles 6mm thick on 10mm thick cement plaster 1:3 and jointed with white cement slurry over existing rough plaster surface using glazed tiles of approved make and size including cost of materials,	Sqm	4.16	4.16	100	05-09-22	25-02-23	173							100%
23	Providing and laying vitrified floor tiles in different sizes (thickness to be specified by the manufacturer) with water absorption less than 0.08% and conforming to IS: 15622, of approved make, in all colours and shades, laid on 20mm thick	Sqm	59.13	59.13	100	05-09-22	25-02-23	173							100% C
24	Providing and fixing water closet squatting pan (Indian type W.C pan) with 100 mm sand cast iron P or S trap, 10 litre low level white P.V.C. flushing cistern, including flush pipe, with manually controlled device (handle lever) conforming to IS: 7231, with all	Each	1	1	100	05-09-22	25-02-23	173							100% Com
25	Providing and fixing white vitreous china pedestal type water closet (European type) with seat and lid, 10 litre low level white vitreous china flushing cistern & C.P. flush bend with fittings & C.I. brackets, 40 mm flush bend, overflow arrangement with	Each	1	1	100	05-09-22	25-02-23	173							100% Compl
26	Providing and fixing wash basin with C.I. brackets, 15 mm dia CP Brass single hole basin mixer of approved quality and make, including painting of fittings and brackets, cutting and making good the walls wherever required using White Vitreous China	Each	2	2	100	05-09-22	25-02-23	173							100% Complete
27	Providing and fixing brass stop cock of approved quality 20 mm nominal bore	Nos	2	2	100	05-09-22	25-02-23	173							100% Complete
28	Providing and fixing ball valve (Brass) of approved quality, High or low pressure, with plastic floats complete 25 mm nominal bore	Nos	2	2	100	05-09-22	25-02-23	173							100% Complete

Sd/-

Ramachandran
Asst. Executive Engineer
Yelahanka Sub. Division
(B&MP Ynk. Zn)
Yelahanka, Bangalore

BRUHAT BENGALURU MAHANAGARA PALIKE

Client's Name	:	Executive Engineer Yelahanka Division
Project Name	:	Improvements to roads, drains and other development works at Yelahanka old town, Maruthinagara, sapthagiri layout Gandhinagara KH Colony, Nehru nagara, Shivanahalli, PDMS APTS Premies and Surrounding areas in Ward No 01 of Yelahanka Division under Amrutha Nagarothana Grants(PACKAGE NO 01)
Consultants	:	Rudraprasad Consultants
Project Manager /Team Leader	:	Karthik Rechan
Project Start Date	:	03-09-22
Project End Date	:	03-03-23
Project Length in Months	:	6 Months

Sl. No	Assignment	Unit	Schedule-B Qty	Qty of Work done	% Of Work done	Start Date	End Date	No. of Working Days	Sep-22	Oct-22	Nov-22	Dec-22	Jan-23	Feb-23	Mar-23
29	Providing and fixing gun metal non- return valve of approved quality (screwed end) 25 mm nominal bore Vertical	Nos	2	2	100	05-09-22	25-02-23	173							100% Complete
30	Supplying PVC ringite pipes conforming to IS 4985:2000 with latest amendments and conveying to worksite, rolling and lowering into trenches, laying true to line and level and perfect linking at joints, testing and commissioning, including loading unloading at	Mtr	50	50	100	05-09-22	25-02-23	173							100% Complete
31	Supplying PVC ringite pipes conforming to IS 4985:2000 with latest amendments and conveying to worksite, rolling and lowering into trenches, laying true to line and level and perfect linking at joints, testing and commissioning, including loading unloading at	Mtr	30	30	100	05-09-22	25-02-23	173							100% Complete
32	Supplying UNPLASTICISED PVC pipes conforming to IS 16998:2013 with latest amendments ended with integral sockets with ISI mark and conveying to worksite, rolling and lowering into trenches, laying true to line and level and perfect linking at joints,	Mtr	10	10	100	05-09-22	25-02-23	173							100% Complete
33	Providing and fixing Steel work in built up tubular (round, square or rectangular hollow tubes etc.) trusses etc., including cutting, bolting, fixing in position and applying a priming coat of approved steel primer, including welding and bolted with special	Kg	60.89	60.89	100	05-09-22	25-02-23	173							100% Complete

Deviya

Ramadaswami
Asst. Executive Engineer
Yelahanka Sub. Division
(BSAP Ynk. Zn)
Yelahanka, Bangalore

BRUHAT BENGALURU MAHANAGARA PALIKE

Client's Name	:	Executive Engineer Yelahanka Division
Project Name	:	Improvements to roads, drains and other development works at Yelahanka old town, Maruthinagara, sapthagiri layout Gandhinagara K Colony, Nehru nagara, Shivanahalli, PDMS APTS Premies and Surrounding areas in Ward No 01 of Yelahanka Division under Amrut Nagarothana Grants(PACKAGE NO 01)
Consultants	:	Rudraprasad Consultants
Project Manager /Team Leader	:	Karthik Rechan
Project Start Date	:	03-09-22
Project End Date	:	03-03-23
Project Length in Months	:	6 Months

Sl. No	Assignment	Unit	Schedule-B Qty	Qty of Work done	% Of Work done	Start Date	End Date	No. of Working Days	Sep-22	Oct-22	Nov-22	Dec-22	Jan-23	Feb-23	Mar-23
34	Providing and fixing G.I. chain link fabric fencing of required width in mesh size 25x25 mm made of G.I. wire of dia 3 mm including strengthening with 2 mm dia wire or nuts, bolts and washers as required complete as per the direction of Engineer-in-charge	Sqm	0	0	0	05-09-22	25-02-23	173							100% Complete
35	Fabricating, providing and erecting in position Hot dip galvanised Gate. Using 72*72*4.8mm Sq. GI Pipe frame with top pipe bending in heavy duty hydraulic press with sand packing and hot bending to form double arch as per drawing profile. 20mm hot dip	Sqm	11.72	11.72	100	05-09-22	25-02-23	173							100% Complete
36	Demolishing cement concrete manually/ by mechanical means including disposal of material to the appropriate disposal area as per direction of Engineer-in-charge	Cum	100.82	100.82	100	05-09-22	05-01-23	122							100% Complete
37	Removing and resetting of kerb stones	Mtr	1094.2	1094.2	100	30-09-22	15-10-22	15							100% Complete
38	Removing and Resetting of Footpath Slab	Sqm	1657.75	1657.75	100	30-09-22	05-01-23	97							100% Complete
39	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap-basalt crushed graded coarse	Cum	991.74	991.74	100	10-10-22	01-01-23	83							100% Complete
40	Providing and fixing precast reinforced cement concrete covering slabs of 10cm thick made of M20 with OPC cement, with 20mm and down size graded granite metal coarse aggregate (±0.70 mixed), including providing and removing centering, shuttering,	Sqm	2168.33	2168.33	100	25-10-22	30-01-23	75							100% Complete
41	Providing B.S. slabs of selected quality roughly dressed having a size of 10 cms thick and fixed in cement mortar (1:6) including fixing curing etc., complete as directed by the Engineer in Charge of the work (excluding GST and Area Leading Charges)	Sqm	38.1	38.1	100	27-10-22	16-11-22	20							100% Complete
42	Providing one line dressing to granite stone slab / granite stone masonry as per specifications as directed by the Engineer in Charge of the work (excluding GST and Area Leading Charges)	Sqm	223.95	223.95	100	05-09-22	25-09-22	30							100% Complete

100% Complete

Ramraj
Asst. Executive Engineer
Yelahanka Sub. Division
(BDDP Yrk. Div.)
P.O. Bangalore, Karnataka

BRUHAT BENGALURU MAHANAGARA PALIKE

Grants Name
Project Name

: Executive Engineer Yelahanka Division
: Improvements to roads, drains and other development works at Yelahanka old town, Maruthinagara, sapthagiri layout Gandhinagara KHI Colony, Nehru nagara, Shivanahalli, PDMS APTS Premies and Surrounding areas in Ward No 01 of Yelahanka Division under Amruth Nagarothana Grants(PACKAGE NO 01)

Consultants

: Rudraprasad Consultants

Project Manager /Team Leader

: Karthik Rechan

Project Start Date

: 03-09-22

Project End Date

: 03-03-23

Project Length in Months

: 6 Months

Sl No	Assignment	Unit	Schedule B Qty	Qty of Work done	% Of Work done	Start Date	End Date	No. of Working Days	Sep-22	Oct-22	Nov-22	Dec-22	Jan-23	Feb-23	Mar-23
43	Providing Machine Cutting edges to B S slab 2.5 cms. wide as per specifications. (only chamfered length shall be recorded) inclusive of all Taxes complete as directed by the Engineer in Charge of the work (including Area Leading Charges)	Sqm	0.00	0.00	0	30-10-22	24-11-22	25				100% Complete			
44	Providing and fixing RCC precast cover slab of 230mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing, and concrete finished surfaces on both sides	Rm	198.48	198.48	100	05-09-22	10-01-23	127							100% Complete
45	Providing and fixing pre cast solid cement concrete kerb stones made out of M20 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing curing including formwork, curing.	Sqm	6986	6986	100	15-11-22	15-01-23	61							100% Complete
46	Painting two coats after filling the surface with synthetic enamel paint in all shades on new plastered concrete surfaces	No	1546.99	1546.99	100	27-11-22	20-01-23	54							100% Complete
47	Providing and laying heavy duty cobble stones 75mm thick interlock pavers, using cement and coarse sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per m ² over 50mm thick sand bed	Sqm	592.48	592.48	100	05-12-22	20-01-23	46							100% Complete
48	Supplying, filling, spreading & leveling stone boulders of size range 5 cm to 20 cm, in recharge pit, in the required thickness, for all leads & lifts, all complete as per direction of Engineer-in-charge.	Cum	0	0	0	05-09-22	25-02-23	173							100% Complete
49	Supplying, filling, spreading & leveling gravels of size range 5 mm to 10 mm, in the recharge pit, over the existing layer of boulders, in required thickness, for all leads & lifts, all complete as per direction of Engineer-in-charge.	Cum	0	0	0	05-09-22	25-02-23	173							100% Complete
50	Supplying, filling, spreading & leveling coarse sand of size range 1.5 mm to 2 mm in recharge pit, in required thickness over gravel layer, for all leads & lifts, all complete as per direction of Engineer-in-charge.	Cum	0	0	0	05-09-22	25-02-23	173							100% Complete
51	Gravel packing in tube well construction in accordance with IS: 4997, including providing gravel fine medium/ coarse, in required grading & sizes as per actual requirement, all complete as per direction of Engineer-in-charge.	Cum	0	0	0	05-09-22	25-02-23	173							100% Complete

Devachan

ASST. EXECUTIVE ENGINEER
Yelahanka Sub. Division
K-1 (B&M, Y&A, Z&A)
Yelahanka, Bangalore

BRUHAT BENGALURU MAHANAGARA PALIKE

Project Name	:	Executive Engineer Yelahanka Division
Project Name	:	Improvements to roads, drains and other development works at Yelahanka old town, Maruthinagara, sapthagiri layout Gandhinagara KH Colony, Nehru nagara, Shivanahalli, PDMS APTS Premies and Surrounding areas in Ward No 01 of Yelahanka Division under Amrutha Nagarothana Grants(PACKAGE NO 01)
Consultants	:	Rudraprasad Consultants
Project Manager /Team Leader	:	Karthik Rechan
Project Start Date	:	03-09-22
Project End Date	:	03-03-23
Project Length in Months	:	6 Months

Sr No	Assignment	Unit	Schedule-B Qty	Qty of Work done	% Of Work done	Start Date	End Date	No. of Working Days	Sep-22	Oct-22	Nov-22	Dec-22	Jan-23	Feb-23	Mar-23
52	Providing and fixing factory made precast RCC perforated drain covers, having concrete of strength not less than M-25, of size 1000 x 450x50 mm, reinforced with 8 mm dia four nos longitudinal & 9 nos cross sectional T.M.T hoop bars, including	Each	0	0	0	05-09-22	25-02-23	173							100% Complete
53	Scarifying the existing bituminous road surface to a depth of 50 mm and disposal of scarified material by Mechanical Means using Hydraulic excavator with in all lifts and lead	Sqm	2139.07	2139.07	100	10-10-22	20-10-22	10							100% Complete
54	Earth work in surface excavation by mechanical means for lowering & leveling the ground for all works other than foundation in all kinds of soils & upto depth not exceeding 300mm as per drawing and technical specifications, including setting out, shoring.	Cum	3940.97	3940.97	100	10-10-22	05-01-23	87							100% Complete
55	Construction of Granular Sub-Base of required grading as per design mixing in a mechanical mix plant at OMC, carriage of mixed Material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory	Cum	1952.5	1952.5	100	15-10-22	07-01-23	84							100% Complete
56	Providing and laying in position plain cement concrete for leveling course for all works in foundation. The granite/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers	Cum	1440.11	1440.11	100	25-10-22	10-01-23	77							100% Complete

Devalakshya

Rama Sangeetha
Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Ynd. Zn)
Yelahanka, Bangalore

BRUHAT BENGALURU MAHANAGARA PALIKE

Project Name	:	Executive Engineer Yelahanka Division
Project Name	:	Improvements to roads, drains and other development works at Yelahanka old town, Maruthinagara, sapthagiri layout Gandhinagara KH Colony, Nehru nagara, Shivanahalli, PDMS APTS Premies and Surrounding areas in Ward No 01 of Yelahanka Division under Amrutha Nagarothana Grants(PACKAGE NO 01)
Consultants	:	Rudraprasad Consultants
Project Manager /Team Leader	:	Karthik Rechan
Project Start Date	:	03-09-22
Project End Date	:	03-03-23
Project Length in Months	:	6 Months


S. No	Assignment	Unit	Schedule -B Qty	Qty of Work done	% Of Work done	Start Date	End Date	No. of Working Days	Sep-22	Oct-22	Nov-22	Dec-22	Jan-23	Feb-23	Mar-23
57	Providing and constructing un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base, with (A) grade cement or any other type as per Clause 1501.2.2 M30 (Grade), coarse and fine aggregates conforming to IS 383,	Cum	1451.24	1451.24	100	04-11-22	13-01-23	70							
58	Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechanical mix plant carriage of mixed Material by tipper to site, laying in uniform layers with	Cum	1551.29	1551.29	100	09-11-22	29-11-22	20							
59	Providing and applying primer coat with SS1 grade Bitumen Emulsion on prepared surface of granular base including cleaning of road surface and spraying primer at the rate of 0.90 kg per m2 using mechanical means. Qty upto 125%	Sqm	11956.83	11956.83	100	24-11-22	04-12-22	10							
60	Providing and applying tack coat with RS1 Bituminous Emulsion using emulsion pressure distributor at the rate of 0.20 kg/m2 on the prepared bituminous surface cleaned with mechanical broom	Sqm	20018.62	20018.62	100	29-11-22	09-12-22	10							
61	Providing and laying Dense Graded Bituminous Macadam with 40/60 TPH capacity HMP using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 4.5 per cent by weight of total mix and filler, transporting the hot mix to work	Cum	597.84	597.84	100	24-11-22	04-12-22	10							
62	Providing and laying Bituminous Concrete with 40/60 TPH capacity hot mix plant using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 5.4 per cent of mix and filler, transporting the hot mix to work site, laying with	Cum	800.74	800.74	100	29-11-22	09-12-22	10							
63	Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflecting glass beads @ 250 g/ m2 area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC-35-2015 The finished surface to be level, uniform and free	Sqm	770.65	770.65	100	44/04	44/09	5							

Sandhya

Ramadev
Asst. Executive Engineer
Yelahanka Sub. Division
(BDMF Ynl. Zn)
Yelahanka, Bangalore

BRUHAT BENGALURU MAHANAGARA PALIKE

Client's Name	:	Executive Engineer Yelahanka Division
Project Name	:	Improvements to roads, drains and other development works at Yelahanka old town, Maruthinagara, saphthagiri layout Gandhinagara KHB Colony, Nehru nagara, Shivanahalli, PDMS APTS Premies and Surrounding areas in Ward No 01 of Yelahanka Division under Amruth Nagarothana Grants(PACKAGE NO 01)
Consultants	:	Rudraprasad Consultants
Project Manager /Team Leader	:	Karthik Rechan
Project Start Date	:	03-09-22
Project End Date	:	03-03-23
Project Length in Months	:	6 Months

Sl. No	Assignment	Unit	Schedule B Qty	Qty of Work done	% Of Work done	Start Date	End Date	No. of Working Days	Sep-22	Oct-22	Nov-22	Dec-22	Jan-23	Feb-23	Mar-23
54	Supply and fixing of Retro Reflective Single Arrow Road Name Signboard of size 1600mm x 900mm made out of retro reflective sheeting conforming to Type XI standards of ASTM D 4956-09 & as per IRC 67-2012 for full back ground of blue colour & white letters and fixed over 4 mm thick Aluminium Composite Material sheet having minimum 1.5 mm thick Aluminium skin on both	Nos	87	87	100	05-09-22	25-02-23	173							100% Complete
55	Supplying and Fixing of Molded Shank Raised Pavement Markers - Cat's Eye made of polycarbonate and ABS moulded body and reflective panels with micro prismatic lens capable of providing total internal reflection of the light entering the lens face and shall	Nos	609	609	100	05-09-22	25-02-23	173							100% Complete
56	Leads for Disposal of Debris	Cum	7698.89	7698.89	92	05-09-22	05-01-23	122							100% Complete

 = Planned %

 = Executed %

Santhosh

Ramaprasad
Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Ynk. Zn)
Narasimha, Bangalore

